



**Number of workers** 

(as of July 2018)



Number of visitors attending for inspection and observation

2,500/year\*2



Radiation dose of workers (mean value)

0.28<sub>mSv</sub> /month\*3

(as of June 2018)



Regular uniform area

96%



Time required for decommissioning

years

lately after the disaster: about 3,200 people: At peak: about 7,400 people; rate of employment of local people: about 55%. about 10,000 visitors, those from outside Japan account for about 10%. nt laws and regulations stipulate that the effective radiation dose limits per radiation worker are 100 mSv for five years and 50 mSv for one y



Published radiation data

pieces/year

Fukushima Daiichi NPS (As of September 2018)

# History of the Fukushima Daiichi since the Accident

It has been seven years since the Fukushima Daiichi Nuclear Power Station accident. During this time various initiatives have been implemented on-site and decommissioning is steadily progressing.

The following is a chronology of the major events that have happened at the Fukushima Daiichi.

# March 11, 2011

#### Great East Japan Earthquake and Tsunami

A magnitude 9.0 mega earthquake occurred. Approximately 50minutes after the earthquake a tsunami 15m in height, much higher than the seawall, hit the power station.

#### May 2013

#### An entry/exit management facility is put into use

The donning and removing of protective equipment, which had been done at J-Village located approximately 20km away, is now done at this on-site facility at Fukushima Dajichi.



#### May 2015

#### Completion of a large rest area

The facility includes a cafeteria and a convenience store (March 2016)

#### March 2011

#### Hydrogen explosions at Units 1, 3 and 4







The high temperature fuel in Units 1 and 3 that could not be cooled after the tsunami caused a total power loss reacted with steam thereby producing large amounts of hydrogen, and hydrogen explosions occurred in the reactor buildings of Units 1, 3 and 4. (A hydrogen explosion did not occur at Unit 2) Hydrogen from Unit 3 flowed into the Unit 4 reactor building causing it to explode.

#### December 2014

#### Completion of fuel removal from Unit 4



Work to remove the fuel from the spent fuel pool and transfer it to the common pool began in November 2013. As of December 2014, all 1,533 fuel assemblies had been moved

#### May 2015

With some exceptions, all the highly concentrated contaminated water in tanks had been purified.






#### October 2016

## Completion of a new main administration building

The new main administration building has been equipped with an emergency response center with the aim of not only improving the efficiency of decommissioning but also our emergency response.

As a result of such measures as the removal of rubble from the site, the decontamination of contaminated soil and ground paving, etc., since November 2011 the Green Zone in which normal work uniforms can be worn has gradually expanded. As of January 2015, 65% of the total area of the site had been designated a Green Zone, and by May 2018 this percentage had risen to 96%.



#### "Red Zone" equipment

- Full face masks
- Two layers of protective clothing, or water proof clothing on top of protective clothing
- Work boots (Dedicated for Red Zone use)
- Helmet (Dedicated for Red Zone use)
- Cotton gloves
- Two layers of rubber gloves



#### "Green Zone" equipment

- Disposable dust mask
- Normal work uniform
- Work boots (Dedicated for Green Zone use)
- Helmet (Dedicated for Green Zone use)
- Cotton gloves
- Rubber or cotton work gloves

#### October 2015

# Completion of sea side impermeable wall



In April 2012, construction began in order to stop ground water from flowing from the Unit 1-4 area into the port and prevent ocean contamination. The sea side impermeable wall was completed in October 2015.

#### March 2016

# Commencement of freezing of land side impermeable wall



In order to reduce the amount of groundwater flowing into the reactor buildings and control increases in contaminated water, preparations to construct a land side impermeable wall that would cut off groundwater by freezing the soil began in November 2013. Freezing of the soil commenced in March 2016.

#### January 2018

Deposits thought to be fuel debris had been seen inside the Unit 2 primary containment vessel.



During the internal investigations of the Unit 1~3 primary containment vessels, deposits thought to be fuel debris were seen in Unit 2.

#### February 2018

### Completion of the Unit 3 fuel removal cover




In order to install a crane and prevent radioactive substances from dispersing, a cover had been constructed for removing the fuel from the spent fuel pool.

# Conditions at the Fukushima Daiichi


(as of September, 2018)

#### Fuel and fuel debris removal conditions



#### Unit:1






Rubble is being removed from the operating floor in preparation for the removal of fuel from the spent fuel pool. Furthermore, in preparation for fuel debris removal, additional primary containment vessel internal investigations and analysis are being conducted.

#### Unit:2






An opening had been made in the west wall of the reactor building in preparation for the removal of fuel from the spent fuel pool. Investigations of the operating floor have begun. Also, in preparation for fuel debris removal, additional primary containment vessel internal investigations and analysis are being conducted.

#### Unit:3






The installation of equipment for removing fuel from the spent fuel pool, such as the fuel handling machine, had been completed. And, whether or not additional primary containment vessel internal investigations are required in preparation for fuel debris removal is being deliberated.

#### Unit:4






The removal of fuel from the spent fuel pool was completed in December 2014 thereby eliminating risks associated with the nuclear fuel.

#### Work environment conditions

#### Number of workers

As of July 2018, approximately 4,300 workers (contractors and TEPCO employees) engage in work at the power station daily. As of June, approximately 60% of these people have been hired from within Fukushima prefecture.

Trends in the average number of workers engaged in work on weekdays (actual tallies)




#### **Exposure management conditions**

Since FY2015, the average monthly dose of workers has remained steady at below 1mSv, and situation where the exposure doses of most workers are far below dose limits has been maintained.

(Legal dose limit: 50mSv/year or 100mSv/ 5years)

Trends in individual exposure doses per month for workers (average monthly dose)



# Contaminated water countermeasures

Preventative and multilayered contaminated water countermeasures have been implemented based upon the three basic policies.

Policy 1

# Remove contamination sources

- a. Purify contaminated water using ALPS, etc.
- b. Remove contaminated water from trenches (underground tunnels used for pipes, etc.)

Policy 2


# Isolating groundwater away from the contamination sources

- c. Pumping up of groundwater using the groundwater bypass
- d. Pumping up water from wells (sub-drains) around buildings
- e. Construct an impermeable wall on the land side by freezing soil
- f. Pave the sites to prevent rainwater from seeping into the ground

Policy 3

# Prevent contaminated water from leaking

- g. Use soluble glass to make ground improvements
- h. Build an impermeable wall on the sea side
- i. Install additional tanks (replace tanks with welded tanks, etc.)



Water countermeasures and treatment of water that has accumulated in buildings are being engaged in in a planned manner based upon set deadlines.

Policy 1

Remove contamination sources

### Additional effective doses at site borders has been reduced to 1mSv/year.

Target deadline: FY2015 Achievement status: Achieved (March 2016)

# Commencement of preparations aimed at deciding on how water treated with ALPS is to be handled over the long term

Target deadline: First half of FY2016 Achievement status: Achieved (September 2016)

- <Primary countermeasures>
- Operation of ALPS and the tank storage/ management of treated water

#### Policy 2


Isolating groundwater away from the contamination sources

### Decrease the amount of contaminated water generated to approximately 150m3/day

Target deadline: During 2020 Achievement status: Achieved during the dry season (December 2017)

#### <Primary countermeasures>

- Trenches have been filled in and drainage channels have been equipped with backflow prevention valves in preparation for large rainfall, such as during typhoons
- Water treatment equipment, such as sub-drains, etc., has been enhanced



#### <Water treated with ALPS>

Water treated with ALPS is currently being stored in tanks, but going forward, TEPCO must not only think about scientific and technical aspects, but also fully consider putting society at ease and promoting recovery in Fukushima. It is TEPCO's understanding that the government will stipulate a direction in which to head based upon discussions held by government committees and based on that decision, TEPCO will handle the situation appropriately and carefully while respecting the opinions of stakeholders, such as the local community.

#### Policy 3

Prevent contaminated water from leaking

### Store all water that has been purified with purification equipment in welded tanks

Target deadline: FY2018

- <Primary countermeasures>
- Replacing tanks



Flange tanks



Welded tanks

#### Treating accumulated water

### Cutoff connections between Units 1 and 2, and Units 3 and 4

Target deadline: FY2018

# Reduce the amount of radioactive substances in water that has accumulated in buildings to approximately 1/10 what was at the end of FY2014


Target deadline: FY2018

### Complete treatment of accumulative water buildings

Target deadline: During 2020

#### <Primary countermeasures>

- Remove radioactive substances from accumulated water in buildings
- Reduce the amount of accumulated water being stored



Accumulated water in buildings

# Communicating information on decommissioning


All radiation analysis data and dose rate measurements taken at the Fukushima Daiichi have been posted on the TEPCO website since August 2015. Approximately 100,000 pieces of data are posted to the website annually. TEPCO also uses various mediums to convey information about the decommissioning process and is engaged in initiatives to deepen understanding about decommissioning by providing tours of Fukushima Daiichi.

#### INSIDE FUKUSHIMA DAIICHI ~A virtual tour of the decommissioning site~

In order to enable as many people as possible to learn what it is like on the site of decommissioning. TEPCO has developed web content that utilizes vivid video to enable users to virtually visit the site of decommissioning and see the reactor buildings, contaminated water treatment equipment and other equipment being used for decommissioning. This content won the Best Campaign Award at Code Awards 2018\*.

\*A continuation of the Mobile Advertisements Awards sponsored by D2C, Inc. This year was the fifth time the awards have been held.

#### http://www.codeaward.jp





INSIDE FUKUSHIMA DAIICHI ~A virtual tour of the decommissioning site~ http://www.tepco.co.jp/insidefukushimadaiichi/index-j.html

#### Information on tours of the Fukushima Daiichi

TEPCO is striving to deepen understanding about the decommissioning process by

having visitors see with their own eyes the progress at the power station. In FY2017, 12,500 people visited the site, bringing the grand total for the number of visitors to the site since FY2011 to 44,000. Approximately 10% of these visitors were from overseas. TEPCO aims to increase the number of visitors so that approximately 20,000 people are visiting annually by FY2020.



Participants in the International High School Radiation Protection Workshop (August 2018)

#### Trends in the number of visitors to the Fukushima Daiichi

