

# **Current Status and the Future of Fukushima Daiichi Nuclear Power Station**

April 13, 2015

Naohiro MASUDA

Chief Decommissioning Officer,  
President of Fukushima Daiichi Decontamination and  
Decommissioning Engineering Company,  
Tokyo Electric Power Company



**東京電力**

---

## Today's Topics

1. Current status on Fukushima Daiichi NPS
2. Measures against contaminated water
3. Improving reliability of equipment
4. Fuel removal from the spent fuel pool
5. Toward fuel debris removal
6. Improving work environment
7. Promotion of decommissioning works




東京電力

---

# 1. Current Status on Fukushima Daiichi NPS (Status of reactors and buildings) 2

■ All units maintain cold shutdown state



RPV bottom temp.	
Unit 1	15.3°C
Unit 2	21.6°C
Unit 3	18.2°C

PCV internal temp.	
Unit 1	15.5°C
Unit 2	25.1°C
Unit 3	17.7°C

Spent Fuel Pool temp.	
Unit 1	14.0°C
Unit 2	29.1°C
Unit 3	23.1°C

Amount of Water injection to reactor	
Unit 1	4.5m³/h
Unit 2	4.5m³/h
Unit 3	4.3m³/h

Values as of 11:00 on March 25th 2015

※Removal of fuel rods in SFP at Unit 4 was completed on December 22, 2014.

# 1. Current Status on Fukushima Daiichi NPS (Current status and Tasks)

3

Unit  
1

Current  
status

Building cover installed on reactor building (November 2011)  
Removal of the building cover temporarily to see the condition of rubble accumulation (October to December 2014)

Tasks

Preparation for fuel removal

Removal of reactor cover and countermeasures for the dispersion of radioactive materials

Plan to remove rubble on reactor building and in SFP



Photo taken on 12 March 2011



Photo taken on 10 Oct 2014: Removing cover

Unit  
2

Current  
status

Closed the blowout panel to avoid the dispersion of radioactive materials

Tasks

Radiation dose reduction measures

Due to higher radiation level compared with other units, research on contamination to be implemented



Photo taken on 10 April 2011



Photo taken on 15 Aug 2012

Unit  
3

Current  
status

Rubble removal from the top of the reactor building completed (October 2013)

Tasks

Preparation for fuel removal from SFP

Due to high radiation levels, radiation dose reduction measures be carried out safely and steadily with remote-controlled heavy machinery



Photo taken on 12 Feb 2012



Photo taken on 11 Oct 2013




Image of cover for fuel removal

Unit  
4

Current  
status

Fuel removal from SFP completed (on December 22, 2014)

Tasks

Consider full scale decommission plan including demolition of building



Photo taken on 22 Sep 2011



Photo taken on 5 Jul 2012



Photo taken on 12 Nov 2013


# 1. Current Status on Fukushima Daiichi NPS

(Status of airborne radioactive materials)

4

- The amount of radioactive materials (cesium) released from Unit 1-3 PCVs is assessed based on airborne radioactive material concentrations (dust concentration) at the top of reactor buildings
  - Calculated the assessed value of total release amount (as of July, 2013) as **about 10 million Bq/hr.**
  - **About one-80 millionth** compared to immediately after the accident.
- Accordingly, assessed the exposure dose at site boundary as **0.03 mSv/yr. at maximum.**  
(Excluding effect of already released radioactive materials) Note: Exposure limit established by law is 1 mSv/yr.


## The exposure dose by the radioactive materials (cesium) from Units 1 to 4




# 1. Current Status on Fukushima Daiichi NPS (Concentration of radioactive materials)

- Concentration of radioactive materials has been gradually decreased to about one-100 thousandth compared with the one after the accident and outside port are substantially below notified concentration.


15 km off the coast of NPS (Bq/L)



In front of Inlet of coolant at unit 3 (Bq/L)





At the south discharge outlet (Bq/L)



<Reference> Notified concentrations  
(Concentration limits for water outside  
environmental monitoring area)

- Cesium 137: 90 Bq/L
- Cesium 134: 60 Bq/L



- : Silt fence
- : Impermeable wall



## 2. Measures against Contaminated Water (3 policies and concrete measures)

6

### Policy 1. Remove source of contamination



- ① Clean up contaminated water with Multi-nuclide removal equipment (ALPS)
- ② Remove contaminated water in trenches (Underground tunnel with piping)

### Policy 2. Isolating groundwater from contamination sources

- ③ Pumping up groundwater through groundwater bypasses
- ④ Pumping up groundwater through wells near buildings
- ⑤ Installation of frozen-soil impermeable wall on the land side
- ⑥ Paving of site to curb permeation of rainwater into soil


### Policy 3. Preventing leakage of contaminated water

- ⑦ Ground improved with water glass
- ⑧ Installation of impermeable walls on the sea side
- ⑨ Augmentation of tanks (replacement with welded tanks, etc.)




## 2.Measures against Contaminated Water (multiple risk mitigation measures)

7





## 2.Measures against Contaminated Water (recirculating cooling water)



### 3. Improving reliability of equipment (Improving pipe installation and tank equipment)

#### Improving pipe installation





Photo taken in April 2012



Photo taken in September 2014

#### Improving tank equipment

Based on troubles in the past the following measures were taken including ①Construct higher weir around tanks, ②Mitigate the volume of rainfall (drainpipe, cover above weir), ③Increase in volume of tanks for rain water storage, ④Strengthen pump capacity for transfer, ⑤Install monitoring cameras for weir etc.



- New RO equipment will be installed on Unit 4 T/B floor so that water injection circulation loop is shortened and risks for leakage from transfer pipe is reduced. (To be implemented in the first half of FY 2015)
- This makes water injection circulation loop shorten from 3 km to 0.8 km. (If transfer line to storage tank is included, the whole length of the loop is about 2.1 km.)


## 【Shortening of water injection circulation loop (Overview)】

New transfer line from RO equipment to CST

(Thick lines show the newly created circulation loop)

New RO equipment will be installed on Unit 4 T/B operation floor

Transfer line from SPT to RO equipment and a drainage line of RO wastewater will be installed.






# 4. Fuel removal from the spent fuel pool

(Major work items for decommission and the current status of each unit)


11

- The major work items for decommissioning include fuel removal from SFP, fuel debris removal (molten fuel), dismantling plant etc.
- Removing fuels from Unit 4 SFP is completed as of 22 Dec 2014 and we are preparing for starting fuel debris removal in Units 1 to 3.



## 4. Fuel removal from the spent fuel pool (Removing fuel rods at Unit 4)

- The fuel assemblies (1533 rods) stored inside the Unit 4 spent fuel pool were transferred to the common pool.
  - External wall for removing fuel rack was built (4,000 tons of steel used, construction period : March 2012 to May 2013)
  - The transfer started on 18 November 2013 and completed on 22 December 2014.
- ① Relocate the fuel assemblies stored in the fuel rack inside the spent fuel pool, one by one, into a transportation container (cask) underwater using a fuel handling machine.
  - ② Lift up the cask from the spent fuel pool using a crane.
  - ③ Conduct, on the floor as high as the operating floor, such works as closing the lid of the cask and decontaminating the cask.
  - ④ Lift down the cask toward the ground using the crane to lay it on a trailer.
  - ⑤ Transport the cask to the common pool using the trailer.



Common pool

Before removing large rubble



Photo taken in March 2011

Current status (decontamination work in progress)



Photo taken in December 2014

## 【Current status on operating floor (at present)】

- Removal of rubble has been completed and decontamination and shielding work is underway  
→ Anti-scattering measures are taken during decontamination work as used in removing rubble.
- Removing rubble in SFP is in progress  
→ As debris are in the pool, no anti-scattering measures taken for this task.

## 【Work schedule in the future】

① Removing rubble → ② Decontamination and rubble removal in SFP → ③ Install shield → ④ Install cover for fuel removal




Conditions on the top of operating floor of R/B



Overview of refueling level  
Photo taken in June 2012



Overview of refueling level  
Photo taken in June 2012



Building cover installed (at present)



Photo taken in December 2014

## 【 Current status on the top of operating floor (at present) 】


- Roof panels were replaced after temporary removal (Replacement completed on 4 Dec 2014)

## 【 Work schedule in the future 】

① Building cover removed → ② Removal of rubble → ③ Decontamination work  
→ ④ Shielding → ⑤ Installation of cover for fuel removal



# 4. Fuel removal from the spent fuel pool (Work image toward fuel debris removal) 16



Repair of leakage point at PCV  
(Stopping leakage to filling lower PCV with water) (image)

Removal of fuel debris  
(image)

**Work image toward fuel debris removal**



## 5. Toward fuel debris removal (Development of new robots)

### Decontamination robot

As the inside of reactor buildings are highly contaminated, robots for decontamination were developed. (Following photos are robots for lower level)



### Research robot



In order to measure radiation dose and take photos inside buildings, robots with camera which can move on debris were developed.



# 5. Toward fuel debris removal (Preparation for fuel debris removal)

## Investigation under vent pipes in Unit 1 (Overview)

- To repair (seal the water leak locations of) the PCV in preparation for the fuel debris removal, investigation under vent pipes was conducted to identify the leak locations in the PCV.
- With the images taken by the camera equipped with the water boat, it was checked whether there is any water flow from the sleeve ends of vent pipes or not, and the status of the sand cushion drain pipes was also checked (by viewing appearance).



Water boat

Water boat: trial operation at the plant


## 5. Toward fuel debris removal (Preparation for fuel debris removal)

### PCV (inside of pedestal) investigation in Unit 2 (Provisional plan)

- Investigation is planned by putting the investigation device into pedestal via X-6 penetration, CRD exchanging rail and opening of pedestal so that location (distribution) of fuel debris in pedestal can be identified.
- Status was checked from CRD exchanging rail to opening of pedestal as preliminary investigation.

#### Investigation

Both for identifying the access route inside the pedestal and for understanding the status and circumstantial condition inside the PCV





# 5. Toward fuel debris removal (Preparation for fuel debris removal)

## PCV (inside of pedestal) investigation In Unit 2 (Investigation results)







Photo ① to ③ with image processed

- In order to establish technical basis, JAEA will build ①Remote-control and Device Development Facility (Mock-up Testing Facility) and ②Radioactive Material Analysis and Research Facility, with supplementary budget of 2012. These facilities will be managed in a manner that is easily accessible by domestic and international researchers in various fields.

## ①Mock-up Testing Facility

- The Facility will provide real size equipment of nuclear power plant to examine operation procedure of the remote control equipment and to train operators.
- In May 2013, it was decided that the facility would be located at Naraha-town and ground breaking ceremony was held on 26 Sep 2014. It will start its operation at the end of FY 2015.



Image of Mock-up Testing Facility

## ②Radioactive Material Analysis and Research Facility

- Fuel debris from Fukushima site will be brought to shielded facilities and analyzed with grove box and manipulator.
- In November 2013, the terms and conditions for the location of the facility were decided and the operation is scheduled to start in 2018.




Grove box



Manipulator

## 6. Improving working environment (Staff management)

- The number of workers (TEPCO and contractors) at Fukushima Daiichi has been growing and goes beyond 7000 in February 2014. By talking with main contractors, TEPCO makes sure that sufficient work force will be available in the future.




**Trend of number of workers at Fukushima Daiichi after April 2013**



## 6. Improving working environment

(Dose level distribution at site —30m x 30m mesh, 1m height —)

23





# 6. Improvement of working conditions (Comparison before and after work)

## Removal of rubble

Before work




In front of the Unit 2 T/B

After work



Radioactive Waste Management Building



In front of the Unit 4 T/B



## Sort out in tank areas

Before work



After work




## Pavement at coastal side

Before work



After work







Thank you for your kind attention