

Current Status and the Future of Fukushima Daiichi Nuclear Power Station

April, 30 2015

Ken YAMAGUCHI

Fukushima Daiichi Decontamination and
Decommissioning Engineering Company,
Tokyo Electric Power Company



東京電力

Today's Topics


1. Current status on Fukushima Daiichi NPS
2. Measures against contaminated water
3. Improving reliability of equipment
4. Fuel removal from the spent fuel pool
5. Toward fuel debris removal
6. Improving work environment
7. Promotion of decommissioning works



東京電力

1. Current Status on Fukushima Daiichi NPS (Status of reactors and buildings) 2

■ All units maintain cold shutdown state



| RPV bottom temp. | |
|------------------|--------|
| Unit 1 | 15.3°C |
| Unit 2 | 21.6°C |
| Unit 3 | 18.2°C |

| PCV internal temp. | |
|--------------------|--------|
| Unit 1 | 15.5°C |
| Unit 2 | 25.1°C |
| Unit 3 | 17.7°C |

| Spent Fuel Pool temp. | |
|-----------------------|--------|
| Unit 1 | 14.0°C |
| Unit 2 | 29.1°C |
| Unit 3 | 23.1°C |

| Amount of Water injection to reactor | |
|--------------------------------------|---------|
| Unit 1 | 4.5m³/h |
| Unit 2 | 4.5m³/h |
| Unit 3 | 4.3m³/h |

Values as of 11:00 on March 25th 2015

※Removal of fuel rods in SFP at Unit 4 was completed on December 22, 2014.

1. Current Status on Fukushima Daiichi NPS (Current status and Tasks)

Unit 1

Current status

Building cover installed on reactor building (November 2011)
Removal of the building cover temporarily to see the condition of rubble accumulation (October to December 2014)

Tasks

Preparation for fuel removal

Removal of reactor cover and countermeasures for the dispersion of radioactive materials

Plan to remove rubble on reactor building and in SFP



Photo taken on 12 March 2011



Photo taken on 10 Oct 2014: Removing cover

Unit 2

Current status

Closed the blowout panel to avoid the dispersion of radioactive materials

Tasks

Radiation dose reduction measures

Due to higher radiation level compared with other units, research on contamination to be implemented



Photo taken on 10 April 2011



Photo taken on 15 Aug 2012

Unit 3

Current status

Rubble removal from the top of the reactor building completed (October 2013)

Tasks

Preparation for fuel removal from SFP

Due to high radiation levels, radiation dose reduction measures must be carried out safely and steadily with remote-controlled heavy machinery



Photo taken on 12 Feb 2012




Photo taken on 11 Oct 2013



Image of cover for fuel removal

Unit 4

Current status

Fuel removal from SFP completed (on December 22, 2014)

Tasks

Consider full scale decommission plan including demolition of building




Photo taken on 22 Sep 2011



Photo taken on 5 Jul 2012




Photo taken on 12 Nov 2013

1. Current Status on Fukushima Daiichi NPS (Status of airborne radioactive materials)

- The amount of radioactive materials (cesium) released from Unit 1-3 PCVs is assessed based on airborne radioactive material concentrations (dust concentration) at the top of reactor buildings
 - Calculated the assessed value of total release amount (as of July, 2013) as **about 10 million Bq/hr.**
 - **About one-80 millionth** compared to immediately after the accident.
- Accordingly, assessed the exposure dose at site boundary as **0.03 mSv/yr. at maximum.**
 (Excluding effect of already released radioactive materials) Note: Exposure limit established by law is 1 mSv/yr.


The exposure dose by the radioactive materials (cesium) from Units 1 to 4




1. Current Status on Fukushima Daiichi NPS (Concentration of radioactive materials)

- Concentration of radioactive materials has been gradually decreased to about one-100 thousandth compared with the one after the accident and outside port are substantially below notified concentration.


15 km off the coast of NPS (Bq/L)



In front of Inlet of coolant at unit 3 (Bq/L)






At the south discharge outlet (Bq/L)



<Reference> Notified concentrations
(Concentration limits for water outside
environmental monitoring area)

- Cesium 137: 90 Bq/L
- Cesium 134: 60 Bq/L



- : Silt fence
- : Impermeable wall

2. Measures against Contaminated Water (3 policies and concrete measures)

6

Policy 1. Remove source of contamination

- ① Clean up contaminated water with Multi-nuclide removal equipment (ALPS)
- ② Remove contaminated water in trenches (Underground tunnel with piping)



Policy 2. Isolating groundwater from contamination sources








- ③ Pumping up groundwater through groundwater bypasses
- ④ Pumping up groundwater through wells near buildings
- ⑤ Installation of frozen-soil impermeable wall on the land side
- ⑥ Paving of site to curb permeation of rainwater into soil

Policy 3. Preventing leakage of contaminated water


- ⑦ Ground improved with water glass
- ⑧ Installation of impermeable walls on the sea side
- ⑨ Augmentation of tanks (replacement with welded tanks, etc.)

⑥ Site paving



| | | | |
|--|---|--|--|
| Contaminated water treatment facility | 1 Multi-nuclide removal equipment | 2 Extended multi-nuclide removal equipment | 3 High-performance multi-nuclide removal equipment |
| |  |  |  |
| | Removal capability Applicable to 62 nuclides, down to less than announced density limit | | |
| | Treatment capability 250 m ³ /day x 3 systems | 250 m ³ /day x 3 systems | 500 m ³ /day |
| Current state | Test run (from March 30) | Test run (from September 17) | Test run (from October 18) |
| 4 Mobile-type Sr removal system | 5 RO concentrated water treatment system | 6 Sr removal by KURION | 7 Sr removal by SARRY |
|  |  |  |  |
| Strontium (Sr) amount: 1/100 to 1/1000 | | | |
| 300 m ³ /day x 2 systems 480 m ³ /day x 4 units | 500-900 m ³ /day | 600 m ³ /day | 1,200 m ³ /day |
| Operation (from October 2) | Operation (from January 10, 2015) | Operation (from January 6, 2015) | Operation (from December 26) |

2.Measures against Contaminated Water (recirculating cooling water)



3. Improving reliability of equipment (Shortening of water injection circulation loop)

- New RO equipment will be installed on Unit 4 T/B floor so that water injection circulation loop is shortened and risks for leakage from transfer pipe is reduced. (To be implemented in the first half of FY 2015)
- This makes water injection circulation loop shorten from 3 km to 0.8 km. (If transfer line to storage tank is included, the whole length of the loop is about 2.1 km.)

【Shortening of water injection circulation loop (Overview)】


(Thick lines show the newly created circulation loop)

New transfer line from RO equipment to CST

New RO equipment will be installed on Unit 4 T/B operation floor

Transfer line from SPT to RO equipment and a drainage line of RO wastewater will be installed.

Current line (used as back up)




4. Fuel removal from the spent fuel pool

(Major work items for decommission and the current status of each unit)


10

- The major work items for decommissioning include fuel removal from SFP, fuel debris removal (molten fuel), dismantling plant etc.
- Removing fuels from Unit 4 SFP is completed as of 22 Dec 2014 and we are preparing for starting fuel debris removal in Units 1 to 3.



4. Fuel removal from the spent fuel pool (Removing fuel rods at Unit 4)

- The fuel assemblies (1533 rods) stored inside the Unit 4 spent fuel pool were transferred to the common pool.
 - External wall for removing fuel rack was built (4,000 tons of steel used, construction period : March 2012 to May 2013)
 - The transfer started on 18 November 2013 and completed on 22 December 2014.
- ① Relocate the fuel assemblies stored in the fuel rack inside the spent fuel pool, one by one, into a transportation container (cask) underwater using a fuel handling machine.
 - ② Lift up the cask from the spent fuel pool using a crane.
 - ③ Conduct, on the floor as high as the operating floor, such works as closing the lid of the cask and decontaminating the cask.
 - ④ Lift down the cask toward the ground using the crane to lay it on a trailer.
 - ⑤ Transport the cask to the common pool using the trailer.



Common pool

Before removing large rubble



Photo taken in March 2011

Current status (decontamination work in progress)



Photo taken in December 2014

【Current status on operating floor (at present)】

- Removal of rubble has been completed and decontamination and shielding work is underway
→ Anti-scattering measures are taken during decontamination work as used in removing rubble.
- Removing rubble in SFP is in progress
→ As debris are in the pool, no anti-scattering measures taken for this task.

【Work schedule in the future】

① Removing rubble → ② Decontamination and rubble removal in SFP → ③ Install shield → ④ Install cover for fuel removal

4. Fuel removal from the spent fuel pool (Status on operating floor at Unit 1)

Conditions on the top of operating floor of R/B



Overview of refueling level
Photo taken in June 2012



Overview of refueling level
Photo taken in June 2012



Building cover installed (at present)



Photo taken in December 2014

【 Current status on the top of operating floor (at present) 】

- Roof panels were replaced after temporary removal (Replacement completed on 4 Dec 2014)

【 Work schedule in the future 】

① Building cover removed



② Removal of rubble




③ Decontamination work




④ Shielding




⑤ Installation of cover for fuel removal




Picture 1



Picture 2



Picture 3



Location of photograph taken

Ceiling crane


Rubble

Cover of reactor well

Ceiling crane

Surface of fuel spent pool

4. Fuel removal from the spent fuel pool (Work image toward fuel debris removal) 15



Repair of leakage point at PCV
(Stopping leakage to filling lower PCV with water) (image)

Removal of fuel debris
(image)

Work image toward fuel debris removal

Decontamination robot

As the inside of reactor buildings are highly contaminated, robots for decontamination were developed. (Following photos are robots for lower level)




Research robot

In order to measure radiation dose and take photos inside buildings, robots with camera which can move on debris were developed.



- Investigation was carried out twice in clock-wise and anti-clock-wise directions using a crawler device.
- Information such as visual image, temperature and dose was obtained at each point.

Data points




PLR pump

PCV Wall

| | (Sv/h) | (°C) |
|------|--------|------|
| B 5 | 8.7 | 19.4 |
| B 11 | 9.7 | 19.2 |
| B 14 | 7.0 | 20.2 |

CCD Camera
※Tilting
Up: 45°
Down: 90°




Thermometer

Dose meter in the cover


Line laser
(for distance measurement)

Crawler investigation devise

- Fluoroscope technology development using cosmic ray muon is under progress by IRID(International Research Institute for Nuclear Decommissioning) and HIGH ENERGY ACCELERATOR RESEARCH ORGANIZATION (KEK)
- Currently, large lumps of fuel (measuring more than 1m) have not been confirmed at the reactor core where the fuel used to be located. This result is basically consistent with TEPCO's previously announced estimation of the reactor and the containment vessel conditions.




Installing the measuring equipment



PC for accumulating data



Courtesy of the International Research Institute for Nuclear Decommissioning (IRID)



The image of the measurement data shows that the PCV, the RPV and the core are in positions where they should be.


Boundaries of the PCV and RPV on the design drawings are consistent with the measured data.

However, the measured data do not show the existence of high-density substances (fuels) in the original position of the reactor core.



6. Improving working environment (Staff management)

- The number of workers (TEPCO and contractors) at Fukushima Daiichi has been growing and goes beyond 7000 in February 2014. By talking with main contractors, TEPCO makes sure that sufficient work force will be available in the future.



Trend of number of workers at Fukushima Daiichi after April 2013

6. Improvement of working conditions (Comparison before and after work)

■ Removal of rubble

Before work



In front of the Unit 2 T/B

After work



Radioactive Waste Management Building



In front of the Unit 4 T/B



■ Sort out in tank areas

Before work



After work



■ Pavement at coastal side

Before work




After work



6. Improving working environment

(Dose level distribution at site — 30m x 30m mesh, 1m height —)



Thank you for your kind attention