52th JAIF Annual Conference

Fukushima Daiichi Decontamination and Decommissioning: Current Status and Challenges

April 10, 2019

Akira ONO

tef Decommissioning

sident of Fakushima Daiichi Decontamination Decommissioning Engineering Company, Tokyo Electric Power Company Holdings, Inc.



Map of Japan and Location of Fukushima Daiichi NPS (1F)



1. Current Status of Fukushima Daiichi NPS 2. Improving Work Environment 3. Contaminated Water Management 4. Fuel Removal from Spent Fuel Pools 5. Toward Fuel Debris Retrieval 6. Two-way Communications

TEPCO State of Units 1 - 4

All reactors are in cold shutdown condition.

The temperatures of PCV and RPV have been stabilized in spite of decreased water injection.



TEPCO Monitoring Level in the Sea

- Compared to the situation just after the accident, the current level of radioactivity has been lowered to less than parts per million at the lowest.
- The concentrations outside the port are substantially below the Japanese regulation limits.
- Concentration levels decreased further after the closure of the sea-side impermeable wall.



1. Current Status of Fukushima Daiichi NPS 2. Improving Work Environment 3. Contaminated Water Management 4. Fuel Removal from Spent Fuel Pools 5. Toward Fuel Debris Retrieval 6. Two-way Communications

TEPCO Number of Site Workers and Change in Exposure Dose Level

- Currently about 4,000 people / day are working on weekdays.
- The exposure dose climbed to 21.59mSv/m in March 2011 but it has plunged to around 0.3mSv/m in recent months.

Changes in number of workers (TEPCO & Contractors)

Average number of workers engaged in the work on weekdays is 4,400 as of February 2019. Percentage of the workers from the local area is approx. 60% as of February 2019.



Trend of monthly exposure dose rate



TEPCO Decreased Site Radiation Dose

As a result of radiation reduction measure, workers don't have to wear full-face respirators or half-face respirators anymore in most parts of the site.

Distribution of dose level

: Area below 5µSv/h (Feb. 2018)



Zoning on the site (May 2018)

Area where people should work in protective gears



Area where people can work in general uniforms



[96% of the site]

Site touring by cabinet members (Dec. 2018)





©Tokyo Electric Power Company Holdings, Inc. All Rights Reserved

1. Current Status of Fukushima Daiichi NPS 2. Improving Work Environment 3. Contaminated Water Management 4. Fuel Removal from Spent Fuel Pools **5. Toward Fuel Debris Retrieval** 6. Two-way Communications

TEPCO Generation, Purification and Storage of Contaminated Water

- In the reactor, cooling of fuel debris by water injection is continuing. (1)
- In order to prevent flow out of the reactor building, the water level of the contaminated water is maintained lower than the groundwater level outside of the building.
- As a result, groundwater flows into the building and mixes with contaminated water, and additional contaminated water is generated inside of the buildings. (2)
- After processing by purification equipment such as ALPS, the water is stored in tanks. However, tritium cannot be removed by the purification equipment.



	Three Principles for Measures to Counter Contaminated Water						
Principle 1	Removing source of contamination	Principle 2	Isolating fresh water from contaminated areas	Principle 3	Preventing leakage of contaminated water		
 Purification of contaminated water using Multi-nuclide Removal Equipment (ALPS) Removal of Contaminated water from trenches 		 ③ Pumping up g groundwater ④ Pumping up g subdrain well ⑤ Installation of Impermeable 	groundwater using bypass system groundwater using s f Landside Wall (Ice Wall)	 ⑦ Ground improvement with liquid glass ⑧ Installation of Sea-side Impermeable Wall ⑨ Augmentation of tanks (Perplecement with more reliable) 			
6 Paving 1 Multi-nuclide removal equipment (ALPS) (and and and and and and and and and and	3 Groundwa 3 Groundwa 3 Groundwa 4 Tank	6 Pavement to penetration of the second	prevent rain water ting into the ground	Welded tanks	groundwater water drain		
Groundwater level Upper permeable layer Low-permeable layer () Lower permeable layer () Low-permeable layer ()		Vells Rea Vells Hig	hly	Wells with I	iquid glass iquid glass Pumping up b Sea level Groundwater ducin		

TEPCO Reduction of Contaminated Water Generation

Generation of the contaminated water decreased to 180m³/Day (average value from Apr. 2018 to Feb. 2019) from 470m³/Day (average value in FY2014) as a result of multilayered measures taken.

Will continue to take additional measures against the inflow of rainwater etc., and aim to reduce the generation to 150m³/day on an annual basis within FY2020.



Storage of ALPS Treated Water TEPCO

- Currently, tanks continue to increase. The installation area of the tanks occupy much of the southern half of the site.
- The current tank capacity per the construction plan is 1.37 million tons. The available site area for building new tanks is approaching the limit.

ref. northern half of the site is planned to be the solid radioactive waste storage facilities area)

METI in 2018

[ALPS treated water tanks] spreading at Fukushima **Daiichi site**



Status of A	LPS treat	ted water
-------------	-----------	-----------

	Volume of water stored in tanks	About 1.12 million ton (as of January 2019)
Source: Based on the handout for public hearings held by	Projected tank volume	About 1.37 million ton (end of 2020)
	Generation rate of ALPS treated water	About 50,000-80,000 ton/year

TEPCO Discussion at Task Force and Subcommittee

METI's "The Tritiated Water Task Force" assessed the regulatory feasibility, technical feasibility (including monitoring to ensure safety), treatment period and cost of 5 disposal methods ; (1) geosphere injection, (2) offshore release, (3) vapor release, (4) hydrogen release, and (5) underground burial.

All cases are examined on the premise that there is no scientific impact on the human habitant.

The treatment of ALPS treated water has been discussed in "the subcommittee on handling ALPS treated water" as reputational damage can have a societal impact. For the purpose of listening to the concerns on disposal methods and disposal itself from the public widely, public hearings were held in Fukushima and in Tokyo in August, 2018.

Table. Results of assessment of Tritiated water task force							
Method of disposal	(1) geosphere injection	(2) offshore release	(3) vapor release	(4) hydrogen release	(5) underground burial	1	
Image							
Regulatory feasibility	It is necessary to formulate new regulations and standards related to disposal concentration	Feasible (Precedent exists)	Feasible	Feasible	New standards might require to be formulated. (Similar examples exist)	Source: Based	
Technical feasibility	Proper stratum is necessary	Feasible (Precedent exists)	Feasible (Precedent exists)	Research and development is necessary for pre- treatment and scale expansion	Feasible	on the handout for public hearings held by METI in 2018	

Response to New Knowledge regarding a Large-scale Quake along the Chishima Trench (1)

A new government study shows that a massive earthquake (similar to what occurred in the 17th century, Mw9 and above) is likely to occur along Chishima Trench off Hokkaido soon.

TEPCO



Response to New knowledge regarding a Large-scale Quake along the Chishima Trench (2)

Installment of a tide embankment

TEPCO

- ①Mitigate the inundation of the ground area, and prevent the outflow of and increase in the contaminated water with the inflow of the tsunami into the buildings.
- **2** Reduce the risk of the decommissioning work becoming delayed by reducing the tsunami damage to the important equipment on the ground area.



1. Current Status of Fukushima Daiichi NPS 2. Improving Work Environment 3. Contaminated Water Management 4. Fuel Removal from Spent Fuel Pools 5. Toward Fuel Debris Retrieval 6. Two-way Communications

Overview of Fuel Removal from the Spent Fuel Pools TEPCO

After the completion of removal at Unit 4 in December 2014, preparation at **Units 1 through 3 is underway**



(Since Jul. 2018) ©Tokyo Electric Power Company Holdings, Inc. All Rights Reserved

Toward Fuel Removal from Spent Fuel Pool (Unit 1)

Removing layers of rubble on the south side is a big challenge.



TEPCO

Figure 1 Refueling floor layout plan



Figure 2 Illustration of the ceiling crane & fuel handling machine (from A)



South-side collapsed roof (A)



 North-side
 Center
 South-side

Condition of the collapsed roof

TEPCO Toward Fuel Removal from the Spent Fuel Pool (Unit 2)

Installation of Front Chamber (2017)



Formation of Opening (Jun. 2018)



Survey on refueling floor (from Nov. 2018 to Feb. 2019)



Packbot Kobra Planning for future task Clearing remaining objects (from Aug. to Nov. 2018)



Warrior

Heavy machinery

Survey on Refueling Floor (Jul. 2018)



TEPCO Results of Dose Rate Measurement at Unit 2 Refueling Floor

The source of radioactivity is assumed to be the well plug, because the dose rates decrease with increasing distance from the well plug.

The dose rates are much smaller than those in 2011 and 2012.



Fuel Removal at Unit 3

TEPCO

The fuel removal is starting within this April. We aim to finish the work within FY2020 following the revised roadmap.



©Tokyo Electric Power Company Holdings, Inc. All Rights Reserved

TEPCO Dismantlement of the Exhaust Stack of Units 1 and 2

The upper part of the exhaust stack of Units 1 and 2 to be dismantled prior to the fuel removal at Units 1 and 2 for further risk reduction.

The dismantlement is starting in mid May and will be completed in the third quarter.



Mock-up test

1. Current Status of Fukushima Daiichi NPS 2. Improving Work Environment 3. Contaminated Water Management 4. Fuel Removal from Spent Fuel Pools 5. Toward Fuel Debris Retrieval 6. Two-way Communications

Assumed Distribution of Fuel Debris

TEPCO

Investigations suggest that almost all of the fuel in Unit 1 melted and dropped to the bottom of the PCV and most of it is no longer in the reactor's core.

As for Unit 2, it is assumed that some of the molten fuel dropped to the bottom of the RPV or to the lower portion of the PCV, while some still remain within the core.

As for Unit 3, it is thought that most of the molten fuel dropped to the bottom of the PCV, but some is also present at the bottom of the RPV.



% Periods shown above indicate when the internal investigation took place between 2017 and 2018 (photos:courtesy of IRID)

TEPCO Toward Fuel Debris Retrieval

In the Mid-and-Long-Term Roadmap revised by the government in September 2017, "Policy on fuel debris retrieval" was determined.

Approach focused on partial submersion method, Prioritizing fuel debris retrieval by access to the bottom of the PCV from the side

Step-by-step approach

In the near future, investigation inside the PCVs (including small amount sampling) will be continued.



consider implementing "top entry method" as well, taking into account that fuel debris is assumed to exist both at the bottom of the PCVs and inside the RPVs.



TEPCO Internal Investigation of Unit 2 PCV (Jan. 2018)

- An investigative device was lowered through distortion of the grating to the bottom of the PCV inside the pedestal.
- Deposits thought to include fuel debris were found. In addition, multiple parts higher than the surrounding deposits were also detected. →Multiple routes of fuel debris falling



©Tokyo Electric Power Company Holdings, Inc. All Rights Reserved



LED lights

Camera

Fingers

Modified investigation device

Modification

Survey device used for

investigation in Jan. 2018

Bottom of Primary

Containment Vessel

The touched places at the bottom of Unit 2 (Feb. 2019)

ΤΞΡΟΟ



TEPCO Internal investigation at Unit 1 (the first half of FY2019)

We aim to understand the distribution of deposits outside the pedestal.
As the deposits lie underwater, a boat-type investigation device is being developed. X-2 penetration hole will be used as a access route.
Small amount sampling of the deposits is also planned.



TEPCO Internal investigation at Unit 2 (the second half of FY2019)

An arm-type survey device is being developed to understand the distribution of deposits inside the pedestal.

Small amount sampling of the deposits is also planned.



1. Current Status of Fukushima Daiichi NPS 2. Improving Work Environment 3. Contaminated Water Management 4. Fuel Removal from Spent Fuel Pools 5. Toward Fuel Debris Retrieval **6.** Two-way Communications

TEPCO Two-way Communications with Local Residents

Explanation at public meeting

- Status Updates regarding decommissioning are given to the public at the regular public meetings hosted by Fukushima Prefecture.
- Opinions to TEPCO have been reflected to decommissioning measures.



Center left : Ohkura, Representative of the Fukushima Revitalization Headquarters Center right : Ono, Chief Decommissioning Officer, President of Fukushima Daiichi Decontamination and Decommissioning Engineering Company

Invitation to Site Tours

- Aims to increase the total number of site tours to 20,000/y by Tokyo Olympics.
- Examples of comments received "I was able to understand the onsite environment has greatly improved"
- "I want TEPCO to continue this activity which helps to dispel harmful rumors"
- "I was surprised to learn that the decommissioning work has steadily progressed."

(FY2018) Number of visitors: 18,886 TEPCO staff from other places Prefecture 21% From Other Prefectures 68% Attendance at 3rd Decommissioning Forum (Aug. 2018)

- Providing answers to what the local residents want to know about decommissioning of Fukushima Daiichi.
- The challenges of information sharing on Fukushima Daiichi and how the decommissioning work can help reconstruct the local community were discussed
- The importance of dialogue was recognized.



[Held in Naraha Town, Fukushima Prefecture by NDF]

©Tokyo Electric Power Company Holdings, Inc. All Rights Reserved

Information Sharing through Contents on TEPCO's Website

"TREATED WATER PORTAL SITE"

TEPCO

INSIDE Fukushima Daiichi [Virtual touring of the site]









time of the accider

TEPCO Archive Center Opened in Tomioka Town (Nov. 2018)





Long-term decommissioning work with safety, steadiness and swifteness

Current Status Engaged in the work looking to the future in a planned manner

Engaged in an emergency crisis mode to reduce the short-term high risk

Contaminated Water Management
Radioactivity Reduction

Thank you for your kind attention