

# Operating Records of Nuclear Power Plants in July

Power Plant	Reactor Type	Gross Capacity (MWe)	Availability Factor		Capacity Factor		Remarks
			Operating hours [h]	[%]	Generated output [MWh]	[%]	
Tokai-Daini (II)	BWR	1100	744	100.0	827,736	101.1	
Tsuruga-1	BWR	357	744	100.0	265,204	99.8	
Tsuruga-2	PWR	1160	744	100.0	876,016	101.5	
Tomari-1	PWR	579	744	100.0	438,809	101.9	
Tomari-2	PWR	579	744	100.0	440,314	102.2	
Onagawa-1	BWR	524	744	100.0	392,834	100.8	
Onagawa-2	BWR	825	744	100.0	620,942	101.2	
Onagawa-3	BWR	825	0	0.0	0	0.0	Shutdown due to periodic inspection. (10. Jun.-)
Fukushima I-1	BWR	460	0	0.0	0	0.0	Shutdown due to periodic inspection. (20. Nov. 2002~)
Fukushima I-2	BWR	784	744	100.0	583,296	100.0	
Fukushima I-3	BWR	784	744	100.0	584,310	100.2	
Fukushima I-4	BWR	784	744	100.0	583,291	100.0	
Fukushima I-5	BWR	784	744	100.0	582,421	99.8	
Fukushima I-6	BWR	1100	0	0.0	0	0.0	Shutdown due to periodic inspection. (30. Sep. 2003~)
Fukushima II-1	BWR	1100	744	100.0	822,020	100.4	
Fukushima II-2	BWR	1100	0	0.0	0	0.0	Shutdown due to periodic inspection. (14. Apr.2003~)
Fukushima II-3	BWR	1100	744	100.0	823,770	100.7	
Fukushima II-4	BWR	1100	0	0.0	0	0.0	Shutdown due to periodic inspection. (1. Feb.2003~)
Kashiwazaki Kariwa-1	BWR	1100	539	72.4	549,380	67.1	Automatic shutdown due to generator trouble. (9~17. Jul.)
Kashiwazaki Kariwa-2	BWR	1100	729	98.0	766,780	93.7	Shutdown due to periodic inspection. (10. Mar.2003~2.Jul.)
Kashiwazaki Kariwa-3	BWR	1100	744	100.0	826,390	101.0	
Kashiwazaki Kariwa-4	BWR	1100	744	100.0	825,110	100.8	
Kashiwazaki Kariwa-5	BWR	1100	744	100.0	828,670	101.3	
Kashiwazaki Kariwa-6	ABWR	1356	216	29.0	288,648	28.6	Shutdown due to periodic inspection. (10. Jul.-)
Kashiwazaki Kariwa-7	ABWR	1356	744	100.0	1,031,376	102.2	
Hamaoka-1	BWR	540	0	0.0	0	0.0	Shutdown due to periodic inspection. (26. Apr.2002~)
Hamaoka-2	BWR	840	0	0.0	0	0.0	Shutdown due to periodic inspection. (21. Feb.-)
Hamaoka-3	BWR	1100	744	100.0	825,195	100.8	
Hamaoka-4	BWR	1137	744	100.0	846,326	100.0	
Shika-1	BWR	540	744	100.0	405,476	100.9	
Mihama-1	PWR	340	744	100.0	253,151	100.1	
Mihama-2	PWR	500	744	100.0	366,158	98.4	
Mihama-3	PWR	826	744	100.0	619,666	100.8	
Takahama-1	PWR	826	744	100.0	636,617	103.6	
Takahama-2	PWR	826	734	98.6	606,161	98.6	
Takahama-3	PWR	870	744	100.0	664,511	102.7	
Takahama-4	PWR	870	744	100.0	668,465	103.3	
Ohi-1	PWR	1175	15	2.0	3,875	0.4	Shutdown due to periodic inspection. (4. Jun.-31. Jul.)
Ohi-2	PWR	1175	744	100.0	878,724	100.5	
Ohi-3	PWR	1180	0	0.0	0	0.0	Shutdown due to periodic inspection. (20. Apr.-)
Ohi-4	PWR	1180	744	100.0	892,704	101.7	
Shimane-1	BWR	460	744	100.0	346,419	101.2	
Shimane-2	BWR	820	744	100.0	606,315	99.4	
Ikata-1	PWR	566	744	100.0	424,320	100.8	
Ikata-2	PWR	566	478	64.2	240,870	57.2	Shutdown due to periodic inspection. (21. Apr.-12. Jul.)
Ikata-3	PWR	890	744	100.0	688,391	104.0	
Genkai-1	PWR	559	744	100.0	423,006	101.7	
Genkai-2	PWR	559	744	100.0	424,619	102.1	
Genkai-3	PWR	1180	744	100.0	892,741	101.7	
Genkai-4	PWR	1180	744	100.0	887,423	101.1	
Sendai-1	PWR	890	744	100.0	665,158	100.5	
Sendai-2	PWR	890	744	100.0	670,582	101.3	
Total/Average (Previous Month)		45742 (45742)	30,983 (28,263)	80.1% (75.5)	26,894,190 (24,926,585)	79.0% (75.7)	